

ID	Task Name	Duration	Start	Finish	Predecessors	% Complete	2012				2013				2014				2015				2016				2017				2018			
							Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
90	Conduct planning activities to assist commu	4.5 mons	2/1/12	6/5/12		2%																												
91	Coordinate with DHS, DWR, and local age	4 mons	2/1/12	5/22/12	1	5%																												
92	Identify contributors and associated fundi	3 mons	2/1/12	4/24/12	91SS	0%																												
93	Prepare scope of work and retain consult	3 mons	3/14/12	6/5/12	92SS+30 da	0%																												
94	Provide technical expertise to facilitate proje	10 mons	6/6/12	3/12/13	93	0%																												
95	Assess regulatory incentives and impedimen	7 mons	8/29/12	3/12/13	94SS+60 da	10%																												
96	Strategic Salt Accumulation Land & Transport S	9 mons	2/1/12	10/9/12		17%																												
97	Executive Committee Approval and Fund All	1 mon	2/1/12	2/28/12	1	100%																												
98	Scope and retain consultant to accomplish S	2 mons	2/29/12	4/24/12	97	25%																												
99	Data Collectoin and Analysis coordianted wit	3 mons	4/25/12	7/17/12	98	0%																												
100	Analysis for SSALTS	2 mons	7/18/12	9/11/12	99	0%																												
101	Coordinate SSALTS with evaluation of other	1 mon	9/12/12	10/9/12	100	0%																												
102	Develop Initial Management Alternatives	6 mons	9/12/12	2/26/13	100	0%																												
103	Refine Management Alternatives/Economics	6 mons	2/27/13	8/13/13	102	0%																												
104	EFFECTIVE MANAGEMENT PRACTICES EVALUA	25.5 mons	2/1/12	1/14/14		5%																												
105	Pilot Practice Review	2 mons	2/1/12	3/27/12	1	95%																												
106	Prepare scope of work and retain consultant	3 mons	3/14/12	6/5/12	105SS+30 da	0%																												
107	Perform sector review of significant salt sou	3 mons	3/14/12	6/5/12	105SS+30 da	0%																												
108	Conduct additional studies to assess new or	12 mons	6/6/12	5/7/13	106	0%																												
109	Add Management Practices to toolbox	1 mon	6/6/12	7/3/12	107	0%																												
110	Additional Sectors calls, Review and Toolbox	20 mons	7/4/12	1/14/14	107,109	0%																												
111	CEQA EQUIVALENT DOCUMENTATION FOR CENT	35.5 mons	10/10/13	6/30/15		0%																												
112	Hold CEQA scoping sessions	11 mons	10/10/13	8/13/15		0%																												
113	Hold CEQA scoping sessions 1	1 mon	10/10/13	11/6/13	119	0%																												
114	Hold CEQA scoping sessions 2	1 mon	7/17/13	8/13/13	124	0%																												
115	Conduct CEQA economic analysis of program o	3 mons	5/7/14	7/29/14	132	0%																												
116	Hold public meetings and workshops	3 mons	5/7/14	7/29/14	132	0%																												
117	Complete Substitute Environmental Document	3 mons	7/30/14	10/21/14	113,116,115	0%																												
118	Amendments and Documentation	12 mons	7/30/14	6/30/15		0%																												
119	Prepare Regional Board staff report describir	3 mons	7/30/14	10/21/14	117SS	0%																												
120	Conduct peer review of staff report and prop	3 mons	10/22/14	1/13/15	115,117	0%																												
121	Circulate staff report and proposed Basin Pla	3 mons	1/14/15	4/7/15	119,120,33	0%																												
122	Obtain necessary approvals of Basin Plan am	3 mons	4/8/15	6/30/15	121	0%																												
123	Initial Implementation	30 mons	7/1/15	10/17/18		0%																												
124	Conduct Follow-up Studies, if needed, to set sa	9 mons	7/22/15	3/29/16	122FS+15 da	0%																												
125	Prioritize management practices to conform wi	7 mons	11/25/15	6/7/16	124SS+90 da	0%																												
126	Template Implementation	12 mons	7/1/15	5/31/16	122	0%																												
127	Initial Implementation Projects	30 mons	7/1/15	10/17/18	122	0%																												
128	Monitoring and Reporting	24 mons	3/9/16	1/9/18	122FS+180 c	0%																												

DRAFT

Critical		Split		Finish-only		Baseline Milestone		Manual Summary		Inactive Task	
Critical Split		Task Progress		Duration-only		Milestone		Project Summary		Inactive Milestone	
Critical Progress		Manual Task		Baseline		Summary Progress		External Tasks		Inactive Summary	
Task		Start-only		Baseline Split		Summary		External Milestone		Deadline	